



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW

CONTRACT: HUNTINGTON STATION HUB

CONTRACT - 2 CP8195

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, January 19, 2026			THRU	Sunday, February 1, 2026	
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT	
MON	01/19/26		Gravity Sewer Installation (Start on)	10"DR- PIPE SEGMENT SMH-039 TO SMH-042	WEST 13TH ST.		
		10:00pm - 6:00am	(Ref. Dwg. C-010,C-011,C-012,C-035)	STA 47+25 TO STA 50+04 @ WEST 13TH ST.	281 LF 10" DR18 @ 0.60% @ 15'-20' Depth (@ SMH-39)	One Lane Closed-Alternating Traffic	
		NIGHT TIME		INSTALL SMH-43 @ STA 54+04 & SMH-44 @ STA 55+45		Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Start on)				
TUE	01/20/26		(Ref. Dwg. C-040)	HDD-8" .F.M. TEST PITS D.MH. NO. 9 TO C.O.MH. NO. 10	WEATHER CONDITIONS PERMITS (14-21 DEGREES NT TIME)		
			Gravity Sewer Installation (Continue on)	10"DR- PIPE SEGMENT SMH-039 TO SMH-042	WEST 13TH ST.		
		10:00pm - 6:00am	(Ref. Dwg. C-010,C-011,C-012,C-035)	STA 47+25 TO STA 50+04 @ WEST 13TH ST.	281 LF 10" DR18 @ 0.60% @ 15'-20' Depth (@ SMH-39)	One Lane Closed-Alternating Traffic	
		NIGHT TIME		INSTALL H.C. 5+16 (SMH-39 TO SMH-40)	House Connections Sequence may vary	Local Residents & Emergency Vehicles	
WED	01/21/26		Force Main Sewer Installation (Continue on)				
			(Ref. Dwg. C-040)	HDD-8" .F.M. TEST PITS & D.MH. NO. 9 TO C.O.MH. NO. 10/ POSSIBLE DRILL	WEATHER CONDITIONS PERMITS (14-21 DEGREES NT TIME)		
			Gravity Sewer Installation (Continue on)	10"DR- PIPE SEGMENT SMH-039 TO SMH-042	WEST 13TH ST.		
		10:00pm - 6:00am	(Ref. Dwg. C-010,C-011,C-012,C-035)	STA 47+25 TO STA 50+04 @ WEST 13TH ST.	281 LF 10" DR18 @ 0.60% @ 15'-20' Depth (@ SMH-39)	One Lane Closed-Alternating Traffic	
THU	01/22/26			INSTALL H.C. 4+91 (SMH-39 TO SMH-40)	House Connections Sequence may vary	Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on)				
			(Ref. Dwg. C-040)	HDD-8" .F.M. TEST PITS & D.MH. NO. 9 TO C.O.MH. NO. 10/ POSSIBLE DRILL	WEATHER CONDITIONS PERMITS (18-29 DEGREES NT TIME)		
			Gravity Sewer Installation (Continue on)	10"DR- PIPE SEGMENT SMH-039 TO SMH-042	WEST 13TH ST.		
FRI	01/23/26		(Ref. Dwg. C-010,C-011,C-012,C-035)	STA 47+25 TO STA 50+04 @ WEST 13TH ST.	281 LF 10" DR18 @ 0.60% @ 15'-20' Depth (@ SMH-39)	One Lane Closed-Alternating Traffic	
		10:00pm - 6:00am		INSTALL H.C. 4+89 (SMH-39 TO SMH-40)	House Connections Sequence may vary	Local Residents & Emergency Vehicles	
		NIGHT TIME					
			Force Main Sewer Installation (Continue on)				
SAT	01/24/26		(Ref. Dwg. C-040)	HDD-8" .F.M. TEST PITS & D.MH. NO. 9 TO C.O.MH. NO. 10/ POSSIBLE DRILL	WEATHER CONDITIONS PERMITS (16-27 DEGREES NT TIME)		
			NO WORK				
SUN	01/25/26						
			NO WORK				



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT:

ENZO STAGNO 516-523-1782

PROJECT MANAGER:

MATT BOFFOLI 516-523-2374

AGENCY:

SUFFOLK COUNTY DPW

CONTRACT: HUNTINGTON STATION HUB

CONTRACT - 2

CP8195

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, January 19, 2026			THRU	Sunday, February 1, 2026	
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT	
MON	01/26/26		Gravity Sewer Installation (Continue on)	10"DR- PIPE SEGMENT SMH-042 TO SMH-043	WEST 13TH ST.		
		10:00pm - 6:00am	(Ref. Dwgs, C-010,C-011,C-012,C-035)	STA 50+04 TO STA 54+04 @ WEST 13TH ST.	400 LF 10" DR18 @ 0.60% @ 11'-12' Depth	One Lane Closed-Alternating Traffic	
		NIGHT TIME		INSTALL A.R.M.H. No-2 @ STA 8+66		Local Residents & Emergency Vehicles	
TUE	01/27/26		Force Main Sewer Installation (Start on)				
			(Ref. Dwgs, C-040,C-041)	HDD-8" .F.M. TEST PITS & C.O.MH. NO. 10 TO C.O.MH. NO. 11/ POSSIBLE DRILL	WEATHER CONDITIONS PERMITS (16-21 DEGREES NT TIME)		
TUE	01/27/26		Gravity Sewer Installation (Continue on)	10"DR- PIPE SEGMENT SMH-042 TO SMH-043	WEST 13TH ST.		
		10:00pm - 6:00am	(Ref. Dwgs, C-010,C-011,C-012,C-035)	STA 50+04 TO STA 54+04 @ WEST 13TH ST.	400 LF 10" DR18 @ 0.60% @ 11'-12' Depth	One Lane Closed-Alternating Traffic	
		NIGHT TIME		STA 8+66 TO STA 12+21 @ NEW YORK AVE	355 LF 8" DR18 @ 6'-8' Depth	Local Residents & Emergency Vehicles	
WED	01/28/26		Force Main Sewer Installation (Continue on)				
			(Ref. Dwgs, C-040,C-041)	HDD-8" .F.M. TEST PITS & C.O.MH. NO. 10 TO C.O.MH. NO. 11/ POSSIBLE DRILL	WEATHER CONDITIONS PERMITS (16-21 DEGREES NT TIME)		
WED	01/28/26		Gravity Sewer Installation (Continue on)	10"DR- PIPE SEGMENT SMH-042 TO SMH-043	WEST 13TH ST.		
		10:00pm - 6:00am	(Ref. Dwgs, C-010,C-011,C-012,C-035)	STA 50+04 TO STA 54+04 @ WEST 13TH ST.	400 LF 10" DR18 @ 0.60% @ 11'-12' Depth	One Lane Closed-Alternating Traffic	
		NIGHT TIME				Local Residents & Emergency Vehicles	
THU	01/29/26		Force Main Sewer Installation (Continue on)				
			(Ref. Dwgs, C-040, C-041)	HDD-8" .F.M. TEST PITS & C.O.MH. NO. 10 TO C.O.MH. NO. 11/ POSSIBLE DRILL	WEATHER CONDITIONS PERMITS (16-21 DEGREES NT TIME)		
THU	01/29/26		Gravity Sewer Installation (Continue on)	10"DR- PIPE SEGMENT SMH-043 TO SMH-044	WEST 13TH ST.		
		10:00pm - 6:00am	(Ref. Dwgs, C-010,C-011,C-012,C-035)	STA 54+04 TO STA 55+45 @ WEST 13TH ST.	142 LF 10" DR18 @ 0.60% @ 7'-9' Depth	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-035A,C-032,C-033)	10"DR- PIPE SEGMENT A.R.MH-No.2 TO C.O.MH.No.3	NY AVENUE	Local Residents & Emergency Vehicles	
FRI	01/30/26		Force Main Sewer Installation (Continue on)	STA 08+66 TO STA 12+21 @ NY AVENUE.	396 LF 10" DR18 6'-9' Depth		
			(Ref. Dwgs, C-040, C-041)	HDD-8" .F.M. TEST PITS & C.O.MH. NO. 10 TO C.O.MH. NO. 11/ POSSIBLE DRILL	WEATHER CONDITIONS PERMITS (16-21 DEGREES NT TIME)		
FRI	01/30/26		Gravity Sewer Installation (Start on)	10"DR- PIPE SEGMENT SMH-043 TO SMH-044	WEST 13TH ST.		
		10:00pm - 6:00am	(Ref. Dwgs, C-010,C-011,C-012,C-035)	STA 54+04 TO STA 55+45 @ WEST 13TH ST.	142 LF 10" DR18 @ 0.60% @ 7'-9' Depth	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-035A,C-032,C-033)	10"DR- PIPE SEGMENT A.R.MH-No.2 TO C.O.MH.No.3	NY AVENUE	Local Residents & Emergency Vehicles	
SAT	01/31/26		Force Main Sewer Installation (Continue on)	STA 08+66 TO STA 12+21 @ NY AVENUE.	396 LF 10" DR18 6'-9' Depth		
			(Ref. Dwgs, C-040, C-041)	HDD-8" .F.M. TEST PITS & C.O.MH. NO. 10 TO C.O.MH. NO. 11/ POSSIBLE DRILL	WEATHER CONDITIONS PERMITS (16-21 DEGREES NT TIME)		
SAT	01/31/26		NO WORK				
SUN	02/01/26		NO WORK				