



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT: ENZO STAGNO 516-523-1782
PROJECT MANAGER: MATT BOFFOLI 516-523-2374
AGENCY: SUFFOLK COUNTY DPW
CONTRACT - 2 CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, February 23, 2026			THRU		Sunday, March 8, 2026	
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT		
MON	02/23/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-2 TO C.O.MH-NO.3 STA 08+66 @ NY-AVE TO STA 12+21 @ NY-AVE	NY-AVE 396 LF 10" DR-11 @ AVG. 6'-8" Depth (@ C.O.MH-NO.3)	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles		
		NIGHT TIME		INSTALL A.R.M.H. No-2 @ STA 8+66	NEW LOCATION-As per Bulletin @ NY-AVENUE			
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE			
					IF WEATHER CONDITIONS PERMITS			
TUE	02/24/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-2 TO C.O.MH-NO.3 STA 08+66 @ NY-AVE TO STA 12+21 @ NY-AVE	NY-AVE 427 LF 10" DR-11 @ AVG. 6'-8" Depth (@ C.O.MH-NO.1)	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles		
		NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001 TO C-002)	INSTALL SMH-03 @ STA 4+68 8" DR-18 PIPE SEGMENT	NY AVE WITH E-2ND STREET			
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE			
					IF WEATHER CONDITIONS PERMITS			
WED	02/25/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-2 TO C.O.MH-NO.3 STA 08+66 @ NY-AVE TO STA 12+21 @ NY-AVE	NY-AVE 427 LF 10" DR-11 @ AVG. 6'-8" Depth (@ C.O.MH-NO.1)	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles		
		NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001 TO C-002)	INSTALL C.O.MH-NO.3 @ STA 12+21 INSTALL SMH-04 @ STA5+59 8" DR-18 PIPE SEGMENT SMH-04 TO SMH-03	NEW LOCATION-As per Bulletin @ NY-AVENUE NY-AVE			
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE			
					IF WEATHER CONDITIONS PERMITS			
THU	02/26/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-2 TO C.O.MH-NO.3 STA 08+66 @ NY-AVE TO STA 12+21 @ NY-AVE	NY-AVE 396 LF 10" DR-11 @ AVG. 6'-8" Depth (@ C.O.MH-NO.3)	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles		
		NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001 TO C-002)	8" DR-18 PIPE SEGMENT SMH-04 TO SMH-03 STA 05+59 @ NY-AVE TO STA 04+68 @ NY-AVE				
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE			
					IF WEATHER CONDITIONS PERMITS			
FRI	02/27/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-2 TO C.O.MH-NO.3 STA 08+66 @ NY-AVE TO STA 12+21 @ NY-AVE	NY-AVE 396 LF 10" DR-11 @ AVG. 6'-8" Depth (@ C.O.MH-NO.3)	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles		
		NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001 TO C-002)	8" DR-18 PIPE SEGMENT SMH-04 TO SMH-03 STA 05+59 @ NY-AVE TO STA 04+68 @ NY-AVE				
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE			
					IF WEATHER CONDITIONS PERMITS			
SAT	02/28/26		NO WORK					
SUN	03/01/26		NO WORK					



A.L.A.C. Contracting Corp
 420 Falmouth Rd
 West Babylon, NY 11704

PROJECT SUPERINTENDENT: ENZO STAGNO 516-523-1782
PROJECT MANAGER: MATT BOFFOLI 516-523-2374
AGENCY: SUFFOLK COUNTY DPW
CONTRACT - 2 CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, February 23, 2026			THRU		Sunday, March 8, 2026	
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT		
MON	03/02/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-2 TO C.O.MH-NO.3 STA 08+66 @ NY-AVE TO STA 12+21 @ NY-AVE	NY-AVE 396 LF 10" DR-11 @ AVG. 6'-8' Depth (@ C.O.MH-NO.3)	One Lane Closed-Alternating Traffic		
		10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on)	8" DR-18 PIPE SEGMENT SMH-04 TO SMH-03 STA 05+59 @ NY-AVE TO STA 04+68 @ NY-AVE		Local Residents & Emergency Vehicles		
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE			
						IF WEATHER CONDITIONS PERMITS		
TUE	03/03/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-2 TO C.O.MH-NO.3 STA 08+66 @ NY-AVE TO STA 12+21 @ NY-AVE	NY-AVE 396 LF 10" DR-11 @ AVG. 6'-8' Depth (@ C.O.MH-NO.3)	One Lane Closed-Alternating Traffic		
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	Local Residents & Emergency Vehicles		
						IF WEATHER CONDITIONS PERMITS		
WED	03/04/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.3 TO C.O.MH-NO.4 STA 12+21 @ NY-AVE TO STA 15+79 @ NY-AVE	NY-AVE 358 LF 10" DR-11 @ AVG. 7'-9' Depth (@ C.O.MH-NO.4)	One Lane Closed-Alternating Traffic		
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	Local Residents & Emergency Vehicles		
						IF WEATHER CONDITIONS PERMITS		
THU	03/05/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.3 TO C.O.MH-NO.4 STA 12+21 @ NY-AVE TO STA 15+79 @ NY-AVE	NY-AVE 358 LF 10" DR-11 @ AVG. 7'-9' Depth (@ C.O.MH-NO.4)	One Lane Closed-Alternating Traffic		
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	Local Residents & Emergency Vehicles		
						IF WEATHER CONDITIONS PERMITS		
FRI	03/06/26		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-034,C-035 R, C-036,C-037)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.3 TO C.O.MH-NO.4 STA 12+21 @ NY-AVE TO STA 15+79 @ NY-AVE	NY-AVE 358 LF 10" DR-11 @ AVG. 7'-9' Depth (@ C.O.MH-NO.4)	One Lane Closed-Alternating Traffic		
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	Local Residents & Emergency Vehicles		
						IF WEATHER CONDITIONS PERMITS		
SAT	03/07/26		NO WORK					
SUN	03/08/26		NO WORK					