



A.L.A.C. Contracting Corp
 420 Falmouth Rd
 West Babylon, NY 11704

REVISED

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, March 16, 2026			THRU	Sunday, March 29, 2026
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT
MON	03/16/26	10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001,C-002, C-003)	8" DR-18 PIPE SEGMENT SMH-04 TO SMH-05 STA 5+59 @ NY-AVE TO STA 7+88 @ DEPOT RD.	NY-AVE, DEPOT ROAD 229 LF 8" DR18 @ 0.60% @ AVG. DEPTH= 13-14 FT.	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE		
TUE	03/17/26	10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001,C-002, C-003)	8" DR-18 PIPE SEGMENT SMH-04 TO SMH-05 STA 5+59 @ NY-AVE TO STA 7+88 @ DEPOT RD.	NY-AVE, DEPOT ROAD 229 LF 8" DR18 @ 0.60% @ AVG. DEPTH= 13-14 FT.	One Lane Closed-Alternating Traffic NEW LOCATION OF SMH-03 TO BE CONFIRMED W/ D&B
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
WED	03/18/26	10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001,C-002, C-003)	8" DR-18 PIPE SEGMENT SMH-04 TO SMH-05 STA 5+59 @ NY-AVE TO STA 7+88 @ DEPOT RD. START SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.	NY-AVE, DEPOT ROAD 229 LF 8" DR18 @ 0.60% @ AVG. DEPTH= 13-14 FT.	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
THU	03/19/26	10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001,C-002, C-003)	8" DR-18 PIPE SEGMENT SMH-04 TO SMH-05 STA 5+59 @ NY-AVE TO STA 7+88 @ DEPOT RD. CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.	NY-AVE, DEPOT ROAD 229 LF 8" DR18 @ 0.60% @ AVG. DEPTH= 13-14 FT.	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	Awaiting RESTORATION Material Arrival ON SITE
FRI	03/20/26	10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-001,C-002, C-003)	8" DR-18 PIPE SEGMENT SMH-04 TO SMH-05 STA 5+59 @ NY-AVE TO STA 7+88 @ DEPOT RD. CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.	NY-AVE, DEPOT ROAD 229 LF 8" DR18 @ 0.60% @ AVG. DEPTH= 13-14 FT.	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	Awaiting RESTORATION Material Arrival ON SITE
SAT	03/21/26		NO WORK			
SUN	03/22/26		NO WORK			



A.L.A.C. Contracting Corp
 420 Falmouth Rd
 West Babylon, NY 11704

REVISED

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start **Monday, March 16, 2026** **THRU** **Sunday, March 29, 2026**

DAY	Date	SHIFT TIME	ACTIVITY	LOCATION	NOTES AND/OR OWNER SUPPORT	
MON	03/23/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Start on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		7:00am - 3:00pm DAY TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
		10:00am - 7:00pm DAY TIME	Road Restoration (Start on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST	
		10:00am - 7:00pm DAY TIME	13-Locations GPU-Final-Site Survey (Start on)			
		10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
TUE	03/24/26	7:00am - 3:00pm DAY TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
		10:00am - 7:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST	
		10:00am - 7:00pm DAY TIME	13-Locations GPU Final-Site Survey (Continue on)			
		10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
WED	03/25/26	7:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST	
		10:00am - 7:00pm DAY TIME	13-Locations Final-Site Survey (Continue on)			
		10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
		10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
THU	03/26/26	7:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST	
		10:00am - 7:00pm DAY TIME	13-Locations GPU Final-Site Survey (Continue on)			
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
		10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
FRI	03/27/26	7:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST	
		10:00am - 7:00pm DAY TIME	13-Locations Final-Site Survey (Continue on)			
		10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		10:00pm - 6:00am NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.8 TO DR.M.H. No-9 ++ STA 31+60 @ NY-AVE TO STA 34+60 @ NY-AVE	NY-AVE	
		10:00pm - 6:00am NIGHT TIME	Gravity Main Sewer Installation (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
SAT	03/28/26		NO WORK			
SUN	03/29/26		NO WORK			