



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT: ENZO STAGNO 516-523-1782

PROJECT MANAGER: MATT BOFFOLI 516-523-2374

AGENCY: SUFFOLK COUNTY DPW

CONTRACT: HUNTINGTON STATION HUB

CONTRACT - 2 CP8195

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, April 13, 2026			THRU	Sunday, April 26, 2026
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT
MON	04/13/26		Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES	NY-AVENUE	One Lane Closed-Alternating Traffic
		10:00pm - 6:00am NIGHT TIME		CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.		Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	
		7:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST (Floating Item)	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
TUE	04/14/26		Road Restoration (Continue on) Road Restoration (Continue on)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES	NY-AVENUE	One Lane Closed-Alternating Traffic
		10:00pm - 6:00am NIGHT TIME		CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.		Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	
		7:00am - 3:00pm DAY TIME	Road Restoration (Start on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST (Floating Item)	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
WED	04/15/26		Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES	NY-AVENUE	One Lane Closed-Alternating Traffic
		10:00pm - 6:00am NIGHT TIME		CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.		Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	
		7:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST (Floating Item)	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
THU	04/16/26		Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES	NY-AVENUE	One Lane Closed-Alternating Traffic
		10:00pm - 6:00am NIGHT TIME		CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.		Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	
		7:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST (Floating Item)	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
FRI	04/17/26	0:00 NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES	NY-AVENUE	One Lane Closed-Alternating Traffic
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	Local Residents & Emergency Vehicles
		7:00am - 3:00pm	Road Restoration (Continue on)	RD. RESTORATION WEST 13TH. STREET	W-13TH ST (Floating Item)	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
SAT	04/18/26		NO WORK			
SUN	04/19/26		NO WORK			



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT: ENZO STAGNO 516-523-1782
PROJECT MANAGER: MATT BOFFOLI 516-523-2374
AGENCY: SUFFOLK COUNTY DPW
CONTRACT - 2 CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, April 13, 2026			THRU	Sunday, April 26, 2026
DAY	Date	SHIFT TIME	ACTIVITY	LOCATION	NOTES AND/OR OWNER SUPPORT	
MON	04/20/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
	04/21/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
	10:00am - 7:00pm DAY TIME	13-Locations GPU Final-Site Survey (Start on)		Floating Item		
04/22/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles	
		Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE		
		Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)			
		10:00am - 7:00pm DAY TIME	13-Locations GPU-Final-Site Survey (Continue on)		Floating Item	
THU	04/22/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
		10:00am - 7:00pm DAY TIME	13-Locations GPU Final-Site Survey (Continue on)		Floating Item	
04/23/26	04/23/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING NORTH TOWARDS 15TH ST., INCLUDING HOUSE CONNECTIONS, ON BOTH SIDES CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.		One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. C.O.MH-NO.6 TO A.R.M.H. No-5 STA 24+15 @ NY-AVE TO STA 19+58+60 @ NY-AVE	NY-AVE	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
		10:00am - 7:00pm DAY TIME	13-Locations GPU-Final-Site Survey (Continue on)		Floating Item	
SAT	04/24/26		NO WORK			
SUN	04/25/26		NO WORK			