



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT: ENZO STAGNO 516-523-1782

PROJECT MANAGER: MATT BOFFOLI 516-523-2374

AGENCY: SUFFOLK COUNTY DPW

CONTRACT: HUNTINGTON STATION HUB

CONTRACT - 2 CP8195

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, May 4, 2026			THRU		Sunday, May 17, 2026	
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION		NOTES AND/OR OWNER SUPPORT	
MON	05/04/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic	
				CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.			Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-037)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)				
TUE	05/05/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) Road Restoration (Continue on)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic	
				CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.			Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)				
WED	05/06/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic	
				CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.			Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)				
THU	05/07/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic	
				CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.			Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)				
FRI	05/08/26	0:00 NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic	
				CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.			Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)- AS REQUIRED				
SAT	05/09/26		NO WORK					
SUN	05/10/26		NO WORK					



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT: ENZO STAGNO 516-523-1782
PROJECT MANAGER: MATT BOFFOLI 516-523-2374
AGENCY: SUFFOLK COUNTY DPW
CONTRACT - 2 CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

PLEASE CHECK WEATHER FORECAST FOR THIS WEEK

Start		Monday, May 4, 2026			THRU		Sunday, May 17, 2026	
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION		NOTES AND/OR OWNER SUPPORT	
MON	05/11/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)- AS REQUIRED				
		07:00am - 3:00pm DAY TIME	Road Restoration (Start on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET (Including H.C. 48+16 & 48+56)	W-13TH ST (Floating Item)			
TUE	05/12/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)- AS REQUIRED				
		07:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET (Including H.C. 48+16 & 48+56)	W-13TH ST (Floating Item)			
WED	05/13/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)- AS REQUIRED				
		07:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET (Including H.C. 48+16 & 48+56)	W-13TH ST (Floating Item)			
THU	05/13/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)- AS REQUIRED				
		07:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET (Including H.C. 48+16 & 48+56)	W-13TH ST (Floating Item)			
FRI	05/14/26	10:00pm - 6:00am NIGHT TIME	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE			One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. A.R.M.H. No-5 TO C.O.MH-NO.4 STA 15+79 @ NY-AVE TO STA 19+58 @ NY-AVE	NY-AVE			
		07:00am - 3:00pm DAY TIME	Road Restoration (Continue on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION WEST 13TH. STREET (Including H.C. 48+16 & 48+56)	W-13TH ST (Floating Item)			
SAT	05/15/26		NO WORK					
SUN	05/16/26		NO WORK					