



**A.L.A.C. Contracting Corp**  
 420 Falmouth Rd  
 West Babylon, NY 11704

**PROJECT SUPERINTENDENT:** ENZO STAGNO 516-523-1782

**PROJECT MANAGER:** MATT BOFFOLI 516-523-2374

**AGENCY:** SUFFOLK COUNTY DPW

**CONTRACT:** HUNTINGTON STATION HUB

**CONTRACT - 2** CP8195

**TWO WEEK LOOK AHEAD SCHEDULE**

**PLEASE CHECK WEATHER FORECAST FOR THIS WEEK**

Start		Monday, May 18, 2026			THRU	Sunday, May 31, 2026
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT
MON	05/18/26		<b>Road Restoration</b> (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST., <b>MAIN-LINE</b>	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		<b>NIGHT TIME</b>		<b>CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.</b>		
			<b>Force Main Sewer Installation</b> (Continue on) (Ref. Dwgs, C-037)	10"DR- 11 PIPE SEGMENT F.M. <b>D.M.H. No-9</b> TO <b>C.O.MH-NO.10</b> STA 34+60 @ NY-AVE TO STA 37+50 @ NY-AVE	NY-AVE	
		<b>07:00am - 3:00pm</b>	<b>Road Restoration</b> (Start on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION <b>WEST 13TH. STREET</b> (Including H.C. 48+16 & 48+56)	<b>W-13TH ST (Floating Item)</b> <b>Weather Permits</b>	
		<b>DAY TIME</b>				
			<b>Gravity Main Sewer Installation</b> (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
TUE	05/19/26		<b>Road Restoration</b> (Continue on) Road Restoration (Continue on)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST., <b>MAIN-LINE</b>	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		<b>NIGHT TIME</b>		<b>CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.</b>		
			<b>Force Main Sewer Installation</b> (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. <b>D.M.H. No-9</b> TO <b>C.O.MH-NO.10</b> STA 34+60 @ NY-AVE TO STA 37+50 @ NY-AVE	NY-AVE	
		<b>07:00am - 3:00pm</b>	<b>Road Restoration</b> (Start on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION <b>WEST 13TH. STREET</b> (Including H.C. 48+16 & 48+56)	<b>W-13TH ST (Floating Item)</b> <b>Weather Permits</b>	
		<b>DAY TIME</b>				
			<b>Gravity Main Sewer Installation</b> (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
WED	05/20/26		<b>Road Restoration</b> (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST., <b>MAIN-LINE</b>	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		<b>NIGHT TIME</b>		<b>CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.</b>		
			<b>Force Main Sewer Installation</b> (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. <b>D.M.H. No-9</b> TO <b>C.O.MH-NO.10</b> STA 34+60 @ NY-AVE TO STA 37+50 @ NY-AVE	NY-AVE	
		<b>07:00am - 3:00pm</b>	<b>Road Restoration</b> (Start on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION <b>WEST 13TH. STREET</b> (Including H.C. 48+16 & 48+56)	<b>W-13TH ST (Floating Item)</b> <b>Weather Permits</b>	
		<b>DAY TIME</b>				
			<b>Gravity Main Sewer Installation</b> (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
THU	05/21/26		<b>Road Restoration</b> (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST., <b>MAIN-LINE</b>	NY-AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		<b>NIGHT TIME</b>		<b>CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.</b>		
			<b>Force Main Sewer Installation</b> (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. <b>D.M.H. No-9</b> TO <b>C.O.MH-NO.10</b> STA 34+60 @ NY-AVE TO STA 37+50 @ NY-AVE	NY-AVE	
		<b>07:00am - 3:00pm</b>	<b>Road Restoration</b> (Start on) (Ref. Dwgs, C-072,C-073, 074)	RD. RESTORATION <b>WEST 13TH. STREET</b> (Including H.C. 48+16 & 48+56)	<b>W-13TH ST (Floating Item)</b> <b>Weather Permits</b>	
		<b>DAY TIME</b>				
			<b>Gravity Main Sewer Installation</b> (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)		
FRI	05/22/26	<b>NIGHT TIME</b>	<b>NO WORK</b>			One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
SAT	05/23/26		<b>NO WORK</b>			
SUN	05/24/26		<b>NO WORK</b>			



**A.L.A.C. Contracting Corp**  
**420 Falmouth Rd**  
**West Babylon, NY 11704**

<b>PROJECT SUPERINTENDENT:</b>	<b>ENZO STAGNO 516-523-1782</b>
<b>PROJECT MANAGER:</b>	<b>MATT BOFFOLI 516-523-2374</b>
<b>AGENCY:</b>	<b>SUFFOLK COUNTY DPW</b>
<b>CONTRACT - 2</b>	<b>CP8195</b>

**CONTRACT: HUNTINGTON STATION HUB**

**TWO WEEK LOOK AHEAD SCHEDULE**

**PLEASE CHECK WEATHER FORECAST FOR THIS WEEK**

Start		Monday, May 18, 2026			THRU		Sunday, May 31, 2026	
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION		NOTES AND/OR OWNER SUPPORT	
MON	05/25/26	NIGHT TIME	<b>MEMORIAL DAY</b> NO WORK				Local Residents & Emergency Vehicles	
TUE	05/26/26	10:00pm - 6:00am	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic	
		NIGHT TIME		CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.			Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. D.M.H. No-9 TO C.O.MH-NO.10 STA 34+60 @ NY-AVE TO STA 37+50 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)- AS REQUIRED				
WED	05/27/26	10:00pm - 6:00am	Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE		One Lane Closed-Alternating Traffic	
		NIGHT TIME		CONTINUE SAW-CUTTING TO PREPARE FOR ROAD RESTORATION @ NY AVE.			Local Residents & Emergency Vehicles	
			Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. D.M.H. No-9 TO C.O.MH-NO.10 STA 34+60 @ NY-AVE TO STA 37+50 @ NY-AVE	NY-AVE			
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)- AS REQUIRED				
		Private Prop.Restoration (Start on)	RESTORATION @ CURBS,APPRONS,SIDEWALKS		PENDING MATERIAL ARRIVAL			
THU	05/27/26		Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE	NY-AVENUE			
		10:00pm - 6:00am					One Lane Closed-Alternating Traffic	
		NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. D.M.H. No-9 TO C.O.MH-NO.10 STA 34+60 @ NY-AVE TO STA 37+50 @ NY-AVE	NY-AVE		Local Residents & Emergency Vehicles	
			Gravity Main Sewer Installation (Continue on)	EXFILTRATION TESTING (CONTINUE SEGMENTS)- AS REQUIRED				
		Private Prop.Restoration (Continue on)	RESTORATION @ CURBS,APPRONS,SIDEWALKS			0		
FRI	05/28/26		Road Restoration (Continue on) (Ref. Dwgs, C-004,C-004A, C-005, C-006,...)	RD. RESTORATION FROM STA 00+00 (SMH-20) ON NY AVE GOING SOUTH TOWARDS 15TH ST.,MAIN-LINE			One Lane Closed-Alternating Traffic	
		10:00pm - 6:00am					Local Residents & Emergency Vehicles	
		NIGHT TIME	Force Main Sewer Installation (Continue on) (Ref. Dwgs, C-039 TO C-042)	10"DR- 11 PIPE SEGMENT F.M. D.M.H. No-9 TO C.O.MH-NO.10 STA 34+60 @ NY-AVE TO STA 37+50 @ NY-AVE	NY-AVE			
		Private Prop.Restoration (Continue on)	RESTORATION @ CURBS,APPRONS,SIDEWALKS			0		
SAT	05/29/26		NO WORK					
SUN	05/30/26		NO WORK					