

HEAVY HIGHWAY SITE DEVELOPMENT CONTRACTOR/OWNER COOPERATION CONTRACTING ENGINEERING A. L. A. C. A.L.A.C. Contracting Corp 420 Falmouth Rd West Babylon, NY 11704			PROJECT SUPERINTENDENT: ENZO STAGNO 516-523-1782			
			PROJECT MANAGER: MATT BOFFOLI 516-523-2374			
			AGENCY: SUFFOLK COUNTY DPW			
CONTRACT: HUNTINGTON STATION HUB			CONTRACT - 2 CP8195			
TWO WEEK LOOK AHEAD SCHEDULE						
PLEASE CHECK WEATHER FORECAST FOR THIS WEEK						
Start		Monday, August 3, 2026			THRU	Sunday, August 16, 2026
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT
MON	08/03/26		Road Restoration (Start on)	NY AVE & EAST 2ND. STREET (SMH-03 TO SMH-04)		Local Residents & Emergency Vehicles
		10:00pm - 6:00am				
		NIGHT TIME	Miscl.Restoration (Continue on)	RESTORATION @ CURBS,APPRONS,SIDEWALKS		
			Force Main HDD Sewer Installation (Continue On)	NY-AVE ROUTE 110 C.O.MH-11 GOING SOUTH		
TUE	08/04/26		Road Restoration (Continue on)	NY AVE & EAST 2ND. STREET (SMH-03 TO SMH-04)		One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
		10:00pm - 6:00am	Miscl.Restoration (Continue on)	RESTORATION @ CURBS,APPRONS,SIDEWALKS		
		NIGHT TIME	Force Main HDD Sewer Installation (Continue On)	NY-AVE ROUTE 110 C.O.MH-11 GOING SOUTH		
WED	08/05/26		Road Restoration (Continue on)	NY AVE & EAST 2ND. STREET (SMH-03 TO SMH-04)		One Lane Closed-Alternating Traffic
		10:00pm - 6:00am				
		NIGHT TIME	Miscl.Restoration (Continue on)	RESTORATION @ CURBS,APPRONS,SIDEWALKS NCR's		
		0:00	Force Main HDD Sewer Installation (Continue On)	NY-AVE ROUTE 110 C.O.MH-11 GOING SOUTH		
THU	08/06/26		Miscl.Restoration (Continue on)	RESTORATION @ CURBS,APPRONS,SIDEWALKS NCR's		
		NIGHT TIME				Local Residents & Emergency Vehicles
			Force Main HDD Sewer Installation (Start On)	NY-AVE ROUTE 110 C.O.MH-12, 13 GOING SOUTH		
FRI	08/07/26	10:00pm - 6:00am	Miscl.Restoration (Continue on)	RESTORATION @ CURBS,APPRONS,SIDEWALKS NCR's		Local Residents & Emergency Vehicles
		NIGHT TIME				
			Force Main HDD Sewer Installation (Continue On)	NY-AVE ROUTE 110 C.O.MH-12, 13 GOING SOUTH		
SAT	08/08/26		NO WORK			
SUN	08/09/26		NO WORK			

HEAVY HIGHWAY SITE DEVELOPMENT CONTRACTOR/ENGINEER/CONSTRUCTION CONTRACTING ENGINEERING A. L. A. C. A.L.A.C. Contracting Corp 420 Falmouth Rd West Babylon, NY 11704				PROJECT SUPERINTENDENT: ENZO STAGNO 516-523-1782	
				PROJECT MANAGER: MATT BOFFOLI 516-523-2374	
				AGENCY: SUFFOLK COUNTY DPW	
CONTRACT: HUNTINGTON STATION HUB				CONTRACT - 2 CP8195	
TWO WEEK LOOK AHEAD SCHEDULE					
PLEASE CHECK WEATHER FORECAST FOR THIS WEEK					
Start		Monday, August 3, 2026		THRU Sunday, August 16, 2026	
DAY	Date	SHIFT TIME	ACTIVITY	LOCATION	NOTES AND/OR OWNER SUPPORT
MON	08/10/26		Road Restoration (Continue on)	RD. RESTORATION FROM 22ND ST. ON NY AVE GOING SOUTH	Local Residents & Emergency Vehicles
		10:00pm - 6:00am		MAIN-LINE	
		NIGHT TIME	LPS-(Start On)	Lateral Connections to 13-Properties	
TUE	08/11/26		Road Restoration (Continue on)	RD. RESTORATION FROM 22ND ST. ON NY AVE GOING SOUTH	One Lane Closed-Alternating Traffic
		NIGHT TIME		MAIN-LINE	Local Residents & Emergency Vehicles
			LPS-(Continue On)	Lateral Connections to 13-Properties	
WED	08/12/26		Road Restoration (Continue on)	RD. RESTORATION FROM 22ND ST. ON NY AVE GOING SOUTH	One Lane Closed-Alternating Traffic
		NIGHT TIME		MAIN-LINE	Local Residents & Emergency Vehicles
			LPS-(Continue On)	Lateral Connections to 13-Properties	
THU	08/13/26		Road Restoration (Start on) NON-DOT	RD. RESTORATION PULASKI RD. & DEPOT RD	One Lane Closed-Alternating Traffic
		NIGHT TIME			Local Residents & Emergency Vehicles
			LPS-(Continue On)	Lateral Connections to 13-Properties	
FRI	08/14/26		Road Restoration (Continue on) NON-DOT	RD. RESTORATION PULASKI RD. & DEPOT RD	One Lane Closed-Alternating Traffic
		NIGHT TIME			Local Residents & Emergency Vehicles
			LPS-(Continue On)	Lateral Connections to 13-Properties	
SAT	08/15/26		NO WORK		
SUN	08/16/26		NO WORK		