



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

Start		Monday, November 3, 2025			THRU	Sunday, November 16, 2025
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT
MON	11/03/25					
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	INSTALL SMH-32, (Possible) SMH-35	NEW YORK AVE, E.11TH. ST.	One Lane Closed-Alternating Traffic
		NIGHT TIME	(Ref. Dwgs, C-008)	STA 34+97 @ NEW YORK AVE, STA 2+17 @ EAST 11TH. ST.		Local Residents & Emergency Vehicles
			(Ref. Dwgs, C-006)	INSTALL H.C. 23+24 (1445 NEW YORK AVE)		
TUE	11/04/25					
		10:00pm - 6:00am	Gravity Sewer Installation (START on)	8"HDR- PIPE SEGMENT SMH-033 TO SMH-035	NEW YORK AVE	One Lane Closed-Alternating Traffic
		NIGHT TIME	(Ref. Dwgs, C-025)	STA 37+06 TO STA 2+17 @ NEW YORK AVE	Total of 51 LF 8" DR18 @ 0.61%	Local Residents & Emergency Vehicles
			(Ref. Dwgs, C-006)	INSTALL H.C. 23+47 (1455 NEW YORK AVE)	Depth of Trench AVG. 12'	
WED	11/05/25					
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	INSTALL SMH-36	NEW YORK AVE	One Lane Closed-Alternating Traffic
		NIGHT TIME	(Ref. Dwgs, C-025)	STA 00+00 @ WEST 11TH. ST.		Local Residents & Emergency Vehicles
			(Ref. Dwgs, C-006)	INSTALL H.C. 24+57 (1457 NEW YORK AVE)		
THU	11/06/25					
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	8"HDR- PIPE SEGMENT SMH-033 TO SMH-036	WEST 11TH. ST.	One Lane Closed-Alternating Traffic
		NIGHT TIME	(Ref. Dwgs, C-025)	STA 37+06 TO STA 00+00 @ WEST 11TH. ST.	Total of 144 LF 8" DR18 @ 0.60%	Local Residents & Emergency Vehicles
			(Ref. Dwgs, C-006)	INSTALL H.C. 24+73 (1475 NEW YORK AVE)	Depth of Trench AVG. 12'	
FRI	11/07/25					
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	8"HDR- PIPE SEGMENT SMH-033 TO SMH-036	WEST 11TH. ST.	One Lane Closed-Alternating Traffic
		NIGHT TIME	(Ref. Dwgs, C-025)	STA 37+06 TO STA 00+00 @ WEST 11TH. ST.	Total of 144 LF 8" DR18 @ 0.60%	Local Residents & Emergency Vehicles
			(Ref. Dwgs, C-006)	INSTALL H.C. 24+71 (21A E 9TH ST)	Depth of Trench AVG. 12'	
SAT	11/08/25					
			NO WORK			
SUN	11/09/25					
			NO WORK			



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

Start		Monday, November 3, 2025			THRU		Sunday, November 16, 2025
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT	
MON	11/10/25						
		10:00pm - 6:00am	Gravity Sewer Installation (START on)	10"HDR- PIPE SEGMENT SMH-033 TO SMH-032	NEW YORK AVE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-025)	STA 37+06 TO STA 34+97 @ NEW YORK AVE	Total of 209 LF 10" DR18 @ 0.40% Depth of Trench AVG. 15'	Local Residents & Emergency Vehicles	
TUE	11/11/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	10"HDR- PIPE SEGMENT SMH-033 TO SMH-032	NEW YORK AVE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-025)	STA 37+06 TO STA 34+97 @ NEW YORK AVE	Total of 209 LF 10" DR18 @ 0.40% Depth of Trench AVG. 15'	Local Residents & Emergency Vehicles	
WED	11/12/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Start on)	10"HDR- PIPE SEGMENT SMH-033 TO SMH-032	NEW YORK AVE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-025)	STA 37+06 TO STA 34+97 @ NEW YORK AVE	Total of 209 LF 10" DR18 @ 0.40% Depth of Trench AVG. 15'	Local Residents & Emergency Vehicles	
THU	11/13/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	10"HDR- PIPE SEGMENT SMH-032 TO SMH-029	NEW YORK AVE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-025)	STA 37+06 TO STA 32+08 @ NEW YORK AVE	Total of 290 LF 10" DR18 @ 0.40% Depth of Trench AVG. 15'	Local Residents & Emergency Vehicles	
FRI	11/14/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	10"HDR- PIPE SEGMENT SMH-032 TO SMH-029	NEW YORK AVE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-009)	STA 37+06 TO STA 32+08 @ NEW YORK AVE	Total of 290 LF 10" DR18 @ 0.40% Depth of Trench AVG. 15'	Local Residents & Emergency Vehicles	
SAT	11/15/25						
			NO WORK				
SUN	11/16/25						
			NO WORK				