HUNTINGTON STATION HUB

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

TWO WEEK LOOK AHEAD SCHEDULE

CONTRACT:

Start			Monday, December 15, 2025		THRU	Sunday, December 28, 2025
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT
MON	12/15/25	10:00pm - 6:00am NIGHT TIME	Gravity Sewer Installation (Start on) (Ref. Dwgs,C-009, C-010)	10"DR- PIPE SEGMANT SMH-039 TO SMH-038 STA 47+25 TO STA 44+56 @ NEW YORK AVE INSTALL H.C. 41+37	NEW YORK AVE 268 LF 10" DR18 @ 0.40% @ 13'-14' Depth House Connections Sequence may vary	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
TUE	12/16/25		Gravity Sewer Installation (Continue on) [Ref. Dwgs,C-009, C-010)	10"DR- PIPE SEGMANT SMH-039 TO SMH-038 STA 47+25 TO STA 44+56 @ NEW YORK AVE INSTALL H.C. 41+89	NEW YORK AVE 268 LF 10" DR18 @ 0.40% @ 13'-14' Depth House Connections Sequence may vary	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
WED	12/17/25	10:00pm - 6:00am NIGHT TIME	Gravity Sewer Installation (Continue on) (Ref. Dwgs,C-009, C-010)	10"DR- PIPE SEGMANT SMH-039 TO SMH-038 STA 47+25 TO STA 44+56 @ NEW YORK AVE INSTALL H.C. 42+27	NEW YORK AVE 268 LF 10" DR18 @ 0.40% @ 13'-14' Depth House Connections Sequence may vary	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
ТНО	12/18/25		Gravity Sewer Installation (Continue on) (Ref. Dwgs,C-009, C-010)	10°DR- PIPE SEGMANT SMH-039 TO SMH-038 STA 47+25 TO STA 44+56 @ NEW YORK AVE INSTALL H.C. 42+15	NEW YORK AVE 268 LF 10" DR18 @ 0.40% @ 13'-14' Depth House Connections Sequence may vary	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
FRI	12/19/25	10:00pm - 6:00am NIGHT TIME	Gravity Sewer Installation (Continue on) [Ref. Dwgs,C-009, C-010)	10"DR- PIPE SEGMANT SMH-039 TO SMH-038 STA 47+25 TO STA 44+56 @ NEW YORK AVE INSTALL H.C. 44+07	NEW YORK AVE 268 LF 10" DR18 @ 0.40% @ 13'-14' Depth House Connections Sequence may vary	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
SAT	12/20/25		NO WORK			
SUN	12/21/25		NO WORK			

SC CP8195 Contract 2 TWO WEEK SCHEDULE 12.15.25 NT

strate are distinct			PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
A. C.	A.L.A.C. Contracting Corp 420 Falmouth Rd West Babylon, NY 11704		PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
_			AGENCY:	SUFFOLK COUNTY DPW
CONTRACT:	HUNTINGTON STATION HUB		CONTRACT - 2	CP8195

TWO WEEK LOOK AHEAD SCHEDULE

art			Monday, December 15, 2025	THRU	Sunday, December 28, 2025
ΑY	Date	SHIFT TIME	ACTIVITY	LOCATION	NOTES AND/OR OWNER SUPPORT
ON	12/22/25	10:00pm - 6:00am NIGHT TIME			One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
UE	12/23/25	10:00pm - 6:00am NIGHT TIME		IEEK	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
ΈD	12/24/25	10:00pm - 6:00am NIGHT TIME		ASW	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
HU	12/25/25	10:00pm - 6:00am NIGHT TIME	CHRISTIN		One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
RI	12/26/25	10:00pm - 6:00am NIGHT TIME			One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
ΑT	12/27/25		NO WORK		
JN	12/28/25		NO WORK		

SC CP8195 Contract 2 TWO WEEK SCHEDULE 12.15.25 NT PAGE 2 OF 2