



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

Start		Monday, August 18, 2025			THRU	Sunday, August 31, 2025
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT
MON	08/18/25					
		7:00am - 3:30pm	Gravity Sewer Installation (Ref. Dwgs, C-002, C-014)	FINISHING 8"HDR- PIPE SEGMENT SMH-06 - SMH-05 @ DEPOT RD. STA 10+25 TO 07+88 @ DEPOT RD.	Depot Rd,	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
TUE	08/19/25					
		7:00am - 3:30pm	Gravity Sewer Installation (Ref. Dwgs, C-003)	8"HDR- PIPE SEGMENT SMH-08 - SMH-12 @ 1ST. AVE STA 11+39 TO 13+79 @ DEPOT RD.	1ST. AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
WED	08/20/25			8"HDR- PIPE SEGMENT SMH-08 - SMH-12 @ 1ST. AVE STA 11+39 TO 13+79 @ 1ST. AVE		
		7:00am - 3:30pm	Gravity Sewer Installation (Continue On) (Ref. Dwgs, C-003)	INSTALL H.C. @ STA 12+02, STA 12+44, STA 12+96, STA 13+53 @ 1ST. AVE	1ST. AVENUE	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
THU	08/21/25			8"HDR- PIPE SEGMENT SMH-08 - SMH-12 @ 1ST. AVE STA 11+39 TO 13+79 @ 1ST. AVE		
		7:00am - 3:30pm	Gravity Sewer Installation (Continue On) (Ref. Dwgs, C-003)	INSTALL H.C. @ STA 12+02, STA 12+44, STA 12+96, STA 13+53 @ 1ST. AVE	1ST. AVENUE E.PULASKI RD.	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
				INSTALL SMH-013 @ INT. 1ST. AVE & E.PULASKI RD. STA 16+37 @ 1ST. AVE		
FRI	08/22/25			8"HDR- PIPE SEGMENT SMH-12 - SMH-013 @ 1ST. AVE STA 13+79 TO 16+37 @ 1ST. AVE		
		7:00am - 3:30pm	Gravity Sewer Installation (Ref. Dwgs, C-003)	INSTALL H.C. @ STA 14+35, STA 14+96 @ 1ST. AVE	1ST. AVENUE E.PULASKI RD.	One Lane Closed-Alternating Traffic Local Residents & Emergency Vehicles
SAT	08/23/25					
			NO WORK			
SUN	08/24/25	9:00pm - 5:30am				
		NIGHT TIME	Gravity Sewer Installation (Ref. Dwgs, C-001)	INSTALL SMH-003 @ STA 04+68 @ NEW YORK AVENUE INSTALL SMH-004 @ STA 05+59 @ NEW YORK AVENUE	NEW YORK AVENUE NEW YORK AVENUE	



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

Start		Monday, August 18, 2025			THRU	Sunday, August 31, 2025	
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT	
MON	08/25/25						
		9:00pm - 5:30am	Gravity Sewer Installation	INSTALL SMH-020A @ STA 00+16 @ NEW YORK AVENUE	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-004)	INSTALL SMH-020 @ STA 00+55 @ NEW YORK AVENUE	NEW YORK AVENUE	Local Residents & Emergency Vehicles	
TUE	08/26/25						
		9:00pm - 5:30am	Gravity Sewer Installation	INSTALL SMH-021 @ STA 04+54 @ NEW YORK AVENUE	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-004, C-004A)	INSTALL SMH-016 @ STA 20+98 @ NEW YORK AVENUE, E PULASKI RD	NEW YORK AVENUE, E PULASKI RD	Local Residents & Emergency Vehicles	
WED	08/27/25						
		9:00pm - 5:30am	Gravity Sewer Installation	INSTALL SMH-022 @ STA 23+67 @ NEW YORK AVENUE	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-006)	INSTALL SMH-023 @ STA 26+45 @ NEW YORK AVENUE, E 9TH ST.	NEW YORK AVENUE, E 9TH ST	Local Residents & Emergency Vehicles	
THU	08/28/25						
		9:00pm - 5:30am	Gravity Sewer Installation	INSTALL SMH-028 @ STA 28+09 @ NEW YORK AVENUE	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-007)	INSTALL SMH-029 @ STA 32+08 @ NEW YORK AVENUE, 10TH ST	NEW YORK AVENUE, 10TH ST	Local Residents & Emergency Vehicles	
FRI	08/29/25						
			NO WORK				
SAT	08/30/25						
			NO WORK				
SUN	08/31/25						
			NO WORK				

during the process of weekly work schedule. Hours indicated are intended for general overview and may change based on different scenario and/or other activities