



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

Start		Monday, September 29, 2025			THRU		Sunday, October 12, 2025
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT	
MON	09/29/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	10"HDR- PIPE SEGMENT SMH-022 TO SMH-016	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwg, C-006)	STA 23+67 TO STA 20+98 @ NEW YORK AVE.	Total of 269 LF 10" DR18 @ 0.40%	Local Residents & Emergency Vehicles	
					REMAINING TO SMH-016 Approx. 120 Lft.		
TUE	09/30/25						
		10:00pm - 6:00am	Gravity Sewer Installation	8"HDR- PIPE SEGMENT SMH-016 TO SMH-021	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwg, C-004A)	STA 20+98 TO STA 04+54 @ NEW YORK AVE.	Total of 383 LF 8" DR18 @ 0.60%	Local Residents & Emergency Vehicles	
WED	10/01/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	8"HDR- PIPE SEGMENT SMH-016 TO SMH-021	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwg, C-004A)	STA 20+98 TO STA 04+54 @ NEW YORK AVE.	Total of 383 LF 8" DR18 @ 0.60%	Local Residents & Emergency Vehicles	
THU	10/02/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	8"HDR- PIPE SEGMENT SMH-016 TO SMH-021	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwg, C-004A)	STA 20+98 TO STA 04+54 @ NEW YORK AVE.	Total of 383 LF 8" DR18 @ 0.60%	Local Residents & Emergency Vehicles	
FRI	10/03/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	8"HDR- PIPE SEGMENT SMH-016 TO SMH-021	NEW YORK AVENUE	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwg, C-004A)	STA 20+98 TO STA 04+54 @ NEW YORK AVE.	Total of 383 LF 8" DR18 @ 0.60%	Local Residents & Emergency Vehicles	
					Depth of Trench AVG. 18"		
SAT	10/04/25						
			NO WORK				
SUN	10/05/25						
			NO WORK				



A.L.A.C. Contracting Corp
420 Falmouth Rd
West Babylon, NY 11704

PROJECT SUPERINTENDENT:	ENZO STAGNO 516-523-1782
PROJECT MANAGER:	MATT BOFFOLI 516-523-2374
AGENCY:	SUFFOLK COUNTY DPW
CONTRACT - 2	CP8195

CONTRACT: HUNTINGTON STATION HUB

TWO WEEK LOOK AHEAD SCHEDULE

Start		Monday, September 29, 2025			THRU		Sunday, October 12, 2025
DAY	Date	SHIFT TIME	ACTIVITY		LOCATION	NOTES AND/OR OWNER SUPPORT	
MON	10/06/25						
		10:00pm - 6:00am	Gravity Sewer Installation	8"HDR- PIPE SEGMENT SMH-016 TO SMH-015	E. PULASKI RD.	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-005)	STA 20+98 TO STA 18+33 @ E. PILASKI RD.	Total of 264 LF 8" DR18 @ 0.40%	Local Residents & Emergency Vehicles	
					Depth of Trench AVG. 18'		
TUE	10/07/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	8"HDR- PIPE SEGMENT SMH-016 TO SMH-015	E. PULASKI RD.	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-005)	STA 20+98 TO STA 18+33 @ E. PILASKI RD.	Total of 264 LF 8" DR18 @ 0.40%	Local Residents & Emergency Vehicles	
					Depth of Trench AVG. 18'		
WED	10/08/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	8"HDR- PIPE SEGMENT SMH-016 TO SMH-015	E. PULASKI RD.	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-005)	STA 20+98 TO STA 18+33 @ E. PILASKI RD.	Total of 264 LF 8" DR18 @ 0.40%	Local Residents & Emergency Vehicles	
					Depth of Trench AVG. 18'		
THU	10/09/25						
		10:00pm - 6:00am	Gravity Sewer Installation (START on)	8"HDR- PIPE SEGMENT SMH-016 TO SMH-017	W. PULASKI RD.	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-028)	STA 20+98 TO STA 00+00 @ W. PILASKI RD.	Total of 208 LF 8" DR18 @ 0.60%	Local Residents & Emergency Vehicles	
					Depth of Trench AVG. 15'		
FRI	10/10/25						
		10:00pm - 6:00am	Gravity Sewer Installation (Continue on)	8"HDR- PIPE SEGMENT SMH-016 TO SMH-017	W. PULASKI RD.	One Lane Closed-Alternating Traffic	
		NIGHT TIME	(Ref. Dwgs, C-028)	STA 20+98 TO STA 00+00 @ W. PILASKI RD.	Total of 208 LF 8" DR18 @ 0.60%	Local Residents & Emergency Vehicles	
					Depth of Trench AVG. 15'		
SAT	10/11/25						
			NO WORK				
SUN	10/12/25						
			NO WORK				